

工事工程表 (案)

| 工事区分 | 工種 | 種別 | 平成30年度 | | | | | | | | | | 平成31年度 | | | | | | | | | | 平成32年度 | | | | | | | |
|------------------|----|----|--------|---|---|---|----|----|----|---|---|----|--------|----|----|----|----|----|----|----|----|----|--------|----|----|----|----|----|----|----|
| | | | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 | 22 | 23 | 24 | 25 | 26 | 27 | 28 |
| | | | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 |
| 処分場造成工事 | | | | | | | | | | | | 積雪 | | | | | | | | | | | 積雪 | | | | | | | |
| 準備工 測量・伐採 | | 1 | 2 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 撤去工事 | | 1 | 2 | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 電気柵工事 | | | 1 | 2 | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 雨水調整池工事 | | | | 1 | 2 | 3 | | | | | | | | | | | | | | | | | | | | | | | | |
| 掘削 土砂 オープソケット | | | | | 1 | 2 | | | | | | | | | | | | | | | | | | | | | | | | |
| 掘削 軟岩 オープソケット | | | | | 1 | 2 | 3 | 4 | | | | | | | | | | | | | | | | | | | | | | |
| 路体(築堤)盛土 敷均し締固め | | | | | | | 1 | 2 | | | | | | | | | | | | | | | | | | | | | | |
| 土砂等運搬 | | | | | 1 | 2 | 3 | | | | | | | | | | | | | | | | | | | | | | | |
| 法面整形 | | | | | 1 | 2 | 3 | | | | | | | | | | | | | | | | | | | | | | | |
| 現場吹付法枠工 | | | | | 1 | 2 | 3 | | | | | | | | | | | | | | | | | | | | | | | |
| 地盤改良工 | | | | | 1 | 2 | 3 | | | | | | | | | | | | | | | | | | | | | | | |
| 遮水工工事 | | | | | | | | | | | | | | | | 1 | 2 | 3 | 4 | | | | | | | | | | | |
| 地下水集排水施設工事 | | | | | | 1 | 2 | | | | | | | | | | | | | | | | | | | | | | | |
| 浸出水集排水及びびガス抜施設工事 | | | | | | | | | | | | | | | | | | | | | | | | | 1 | 2 | | | | |
| 雨水集排水施設工事 | | | | | | | | | | | | | | | | | | | | | | | | | 1 | 2 | | | | |
| 管理道路設置工 | | | | | | | | | | | | | | | | | | | | | | | | | 1 | 2 | | | | |
| 門扉・困障及び植栽工事 | | | | | | | | | | | | | | | | | | | | | | | | | 1 | 2 | 3 | | | |
| 片付け、検査等 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 浸出水処理施設工事 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 実施設計期間 | | 1 | 2 | 3 | 4 | 5 | 6 | | | | | | | | | | | | | | | | | | | | | | | |
| 浸出水調整槽及び水槽工事 | | | | | | | 1 | 2 | | | | | | | | | | | | | | | | | | | | | | |
| 建屋工事 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 機械・電気設備等工事 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 放流管(下水道放流) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 試運転期間 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 片付け、検査等 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

積雪期間は作業可能日数が減少すると想定

調整槽周囲盛土

